



**Division of Transportation  
System Development**  
Southeast Regional Office  
141 N.W. Barstow Street  
P.O. Box 798  
Waukesha, WI 53187-0798

**Scott Walker, Governor  
Dave Ross, Secretary**  
Internet: [wisconsindot.gov](http://wisconsindot.gov)

Telephone: (262) 548-5903  
Facsimile (FAX): (262) 548-5662  
E-Mail: [ser.dtsd@dot.wi.gov](mailto:ser.dtsd@dot.wi.gov)

## **Project Update WIS 190 - Capitol Drive County F to Brookfield Rd. July 12 2018**



The Wisconsin Department of Transportation (WisDOT) Southeast Region continues progress on rehabilitation of pavement and bridges on west Capitol Drive.

### Traffic Impacts/Stage Changes

- On Friday July 13th, traffic will be moved into Stage 2 configuration. Eastbound and Westbound traffic will be moved to utilize the median lanes of Capitol Drive across the length of the project. Traffic will remain in a single lane.
- On Monday July 23rd, Springdale Rd. (south) will be closed for a 14 day period to complete roadway widening. Northbound Springdale Rd will be detoured east on North Ave (CTH M) and then north on Barker Rd.. South bound Springdale Rd. will be detoured along the same route—south on Barker Rd. , then west on North Ave.
- During the week of July 23rd, the north leg of Springdale Rd. (Gumina Rd. – west ) will begin to be reconstructed . Local access will be maintained during construction, however the department will promote using the Gumina intersection to the east.
- On August 7th (dependent on weather), Barker Rd. at Capitol Drive will be closed for a 14 day period to complete roadway widening. Northbound Barker Rd. will be detoured west on North Ave. (CTH M) and then north on Springdale Rd.. Southbound Barker Rd. will be detoured along the same route—south on Springdale Rd. and then east on North Ave..
- Please allow for expected increase in travel times . The department can assist local businesses in creating and sharing detour maps to post on-line or to share with customers or employees.

### June Progress

Department contractors completed all Stage 1 pavement repairs and paving of lower layer of asphalt pavement, including median openings. Turn lanes were lengthened at the westbound approach to Richland Parkway. Stage 1 concrete bridge deck overlays were placed and cured at the eastbound bridge over Duplainville Rd. and the bridges over the Fox River.

Electrical contractor completed Stage 1 installation of new underground conduits and installation of signal bases for new signals at both Springdale and Barker Road.

### Scheduled Work—Construction Impacts

Contractors will complete all Stage 1 work by Friday July 13th, including: sheet pile retention at bridge wing walls at Fox River, installation of new guard rail and end treatments at all bridges, and all median restoration. Contractors will then begin stage 2 work - removing asphalt pavement, coordinating pavement repairs, and rehabilitating bridges. -similar to Stage 1 construction.