

St. Croix Crossing Bike/Pedestrian Loop Trail Three-Week Look-Ahead Schedule



June 11, 2018 Three-Week Look-Ahead Schedule

Activity	Anticipated Work Dates*
Main Trailhead	
Electrical Installations	Week of 6/11
Base Aggregate on Paths/Parking Lot	Week of 6/11
Placing Asphalt on Paths/Parking Lot	Week of 6/18
Spreading Topsoil & Seeding	Week of 6/18
Pavement Marking	Week of 6/25
Parking Lot & Paths Accessible to the Public	Week of 7/2
Houlton School Circle	
Saw Cutting Asphalt/Concrete Work Completed Under Flagging	Week of 6/11
Grading Path Along Road	Week of 6/11
Installing Culvert Pipes	Week of 6/11
Base Aggregate on Path Along Road	Week of 6/18
Main Street	
Saw Cutting Asphalt/Concrete Work Completed Under Flagging	Week of 6/11
Grading Path Along Road	Week of 6/25
Miscellaneous Construction	
Seeding & Planting Shrubs Site Wide	Weeks of 6/11 & 6/18
Fixing Cattle Pass	Week of 6/25

* Please note that the schedule is a tentative schedule. Work dates depends on many factors, including weather.

For additional information about the project, contact:

Tara Weiss
Project Supervisor
(715) 836-2283
tara.weiss@dot.wi.gov

Beth Cunningham
Project Manager
(715) 635-4973
beth.cunningham@dot.wi.gov

Keena Spencer-Dobson
Project Construction Leader
(715) 577-3852
keena.spencerdobson@dot.wi.gov

Diana Maas
Communication Manager
(715) 635-4968
diana.maas@dot.wi.gov

WisDOT Website:
<http://projects.511wi.gov/stcroixcrossing/>

MnDOT Website:
<http://www.dot.state.mn.us/metro/projects/liftbridge/>