

From: [Barry Larson](#)
Subject: 7/2/2021 - WIS 23 Construction Update
Date: Friday, July 2, 2021 9:47:10 AM

Construction update below for the next few weeks. There will be no work on Monday, July 5th. Wishing everyone a safe and happy Independence Day!

- Bridge Work:
 - Next week: finish forming the deck
 - Week of 7/12: install rebar for bridge deck
 - **Week of 7/19: pour concrete bridge deck**
- Alice Street to Harriet Street:
 - Next week: finish concrete work (sidewalk, median, driveways) and start final roadway base grading
 - **Week of 7/12: asphalt paving**
 - **Week of 7/19: restoration and hopefully shift traffic to the east side of Main Street on the new asphalt pavement by the end of the week**
- Harriet Street to Minerva Street (West Harriet & Washington Streets)
 - Next 3 weeks: continue with removals, pipe installation (water main, sanitary sewer, storm sewer), and start grading the roadway working from north to south

