

State Project ID: 1206-06-79
US 12, Dane County
Whitney Way to I-39/90
Madison

Update Date: **July 09, 2021**

Project Weekly Update **(Madison Beltline Construction)**

General Project Information –

WisDOT is making the following improvements on the Madison Beltline (US 12) between the Whitney Way exit and I-39/90 interchange.

- Resurface to address deteriorating pavement;
- Improve existing drainage deficiencies;
- Replace the existing median barrier wall; and
- Upgrade the Beltline median shoulders to be used part-time as travel lanes.

Project Schedule:

- Overall Completion Date: December 2021

Traffic Impacts:

- Nighttime single and double lane closures will be occurring from approximately Agriculture Drive to Fish Hatchery Road for the EB and WB Beltline from 6:30 PM to 6:00 AM. Daytime shoulder closures will also be taking place for the EB and WB Beltline between Agricultural Drive to Fish Hatchery Road.
- Various ramp closures from Seminole Highway to Stoughton Road will also be taking place throughout any given night.
- EB and WB Beltline long term HMA paving operations will continue for the remainder of the construction season.
- The westbound US 12/18 (Beltline) and westbound US 12/18 to southbound I-39/90 ramp will be closed and detoured nightly from the I-39/90 interchange to US 51/Stoughton Road in Madison. The I-39/90 northbound ramp to westbound US 12/18 (Beltline) will also be closed during the overnight hours. The closures will occur nightly during the following timeframes:
 - 6 p.m. to 6 a.m. Sunday night (July 11)
 - 6:30 p.m. to 6 a.m. Monday through Thursday nights (July 12-15)
 - 8 p.m. to 8 a.m. Friday night (July 16)

Motorists must use alternate routes, such as the signed detour route of I-39/90 northbound to WIS 30 (Exit 138 B) and southbound on US 51/Stoughton Road.

The I-39/90 southbound ramp to the westbound Beltline will remain open, but motorists should be alert for crews and equipment near the travel lanes.

Please refer to the following website link for anticipated specific closure locations (<https://projects.511wi.gov/flexlane/closures/>). Please note that work is weather dependent and may be subject to change.

Work this week (week of 7/12/21)

- Crews will continue survey and layout operations throughout the project.
- Crews will continue storm sewer installations from Park Street to Seminole Highway.
- Crews will continue finish grading operations for concrete base from the Park Street to Seminole Highway.
- Crews will continue placing concrete base in the median from the Yahara River bridge to Park Street.
- Crews will continue barrier wall footing and barrier wall placement from the Yahara River bridge to Park Street.
- Crews are anticipated to resume HMA paving at on the WB Beltline at the east project limits to the Yahara River bridge on the night of July 8th.
- Crews will continue electrical installations throughout the project.
- Crews will continue concrete base patching operations.



Westbound Beltline just east of Stoughton Road. Barrier wall complete and ready for HMA paving.

Work scheduled for the next week (week of 7/19/2021)

- Crews will continue survey and layout operations.
- Crews will continue electrical installations throughout the project.
- Crews will continue storm sewer installation operations from Park Street to the west project limits.
- Crews will continue finish grading operations for concrete base from Park Street to Seminole Highway.
- Crews will continue placing concrete base from the Yahara River bridge to Park Street.

- Crews will continue barrier wall footing and barrier wall placement from the Yahara River bridge to Park Street.
- Crews will continue placement of barrier wall transitions at sign structures from the Yahara River bridge to Park Street.
- Crews will continue electrical installations throughout the project.
- Crews will continue HMA paving operations from the east project limits to the Yahara River bridge.

Contact information

Trenton Diehl, Strand Associates, Inc.- Project Leader

Email: trenton.diehl@strand.com

If you would like to be added to the weekly update distribution list, please email your name and email address to trenton.diehl@strand.com. Thank you for your patience and understanding throughout this construction season.

Project Website

<https://projects.511wi.gov/flexlane/>



Barrier wall transition rebar and electrical conduit installation.