

State Project ID: 1206-06-79
US 12, Dane County
Whitney Way to I-39/90
Madison

Update Date: **September 19, 2021**

Project Weekly Update **(Madison Beltline Construction)**

General Project Information –

WisDOT is making the following improvements on the Madison Beltline (US 12) between the Whitney Way exit and I-39/90 interchange.

- Resurface to address deteriorating pavement,
- Improve existing drainage deficiencies,
- Replace the existing median barrier wall, and
- Upgrade the Beltline median shoulders to be used part-time as travel lanes.

Traffic Impacts:


- Nighttime single and double lane closures will be occurring from approximately I-39 to Whitney Way for the EB and WB Beltline from 6:30 PM to 6:00 AM. Daytime shoulder closures will also be taking place for the EB and WB Beltline between Agricultural Drive to Fish Hatchery Road.
- Various ramp closures from Seminole Highway to Stoughton Road will also be taking place throughout any given night.
- EB and WB Beltline long term HMA paving operations will continue for the remainder of the construction season.
- Median daytime lane closures from 9am to 2pm are anticipated for the EB and WB Beltline from approximately John Nolan Drive to approximately Whitney Way starting Monday, September 20.
- Nighttime rolling slowdowns utilizing Wisconsin State Patrol will be utilized September 20 through September 23 for erection of overhead sign structures. The nighttime rolling slowdowns are anticipated from 11:30pm to approximately 2am.

Please refer to the following website link for anticipated specific closure locations (<https://projects.511wi.gov/flexlane/closures/>). Please note that work is weather dependent and may be subject to change.

Work this week (week of 9/20/21)

- Crews will continue survey and layout operations throughout the project.
- Crews will continue median finish grading operations for concrete base from the Park Street to Seminole Highway.
- Crews will continue placing concrete base in the median from Park Street to Seminole Highway.
- Crews will continue barrier wall placement from Park Street to Fish Hatchery Road.
- Crews will continue placement of barrier wall transitions at sign structures from Park Street to Seminole Highway.
- Crews will continue forming and pouring sign bases from Fish Hatchery Road to Seminole Highway.
- Crews will continue HMA paving EB and WB between Fish Hatchery Road and the Yahara River bridge.

- Crews will continue replacing overhead Type I signs and installing overhead sign structures.
- Crews will continue electrical installations throughout the project.
- Crews will continue placing gravel shoulders from the Yahara River bridge to I-39.
- Crews will continue placing permanent pavement markings from the Yahara River bridge to I-39 and from the Yahara River bridge to John Nolan Drive.
- Crews will continue drilling sign structure shafts between Verona Road and Whitney Way.



Milling operations prior to HMA paving.

Work scheduled for the next week (week of 9/27/2021)

- Crews will continue survey and layout operations.
- Crews will continue electrical installations throughout the project.
- Crews will continue finish grading operations for concrete base from Fish Hatchery Road to Seminole Highway.
- Crews will continue placing concrete base from Rimrock Road to Seminole Highway.
- Crews will continue barrier wall placement from Park Street to Seminole Highway.
- Crews will continue placement of barrier wall transitions at sign structures from Park Street to Seminole Highway.
- Crews will continue HMA paving EB and WB between Fish Hatchery Road to the Yahara River Bridge.
- Crews will continue forming and pouring sign structures between Park Street and Seminole Highway.
- Crews will continue overhead sign structure and sign installations throughout the project.
- Crews will continue placing permanent pavement markings from the Yahara River bridge to Park Street.

Contact information

Trenton Diehl, Strand Associates, Inc.- Project Leader

Email: trenton.diehl@strand.com

If you would like to be added to the weekly update distribution list, please email your name and email address to trenton.diehl@strand.com. Thank you for your patience and understanding throughout this construction season.

Project Website

<https://projects.511wi.gov/flexlane/>

