



State Project ID: 3080-01-78
USH 12
CTH W/Oak Park Intersection
Dane County

Update Date: 6/12/2026

Project Weekly Update (USH 12 Construction)

General Project Information: The USH 12 intersection reconstruction project shall consist of grading, base aggregate, culvert replacement, concrete pavement, asphalt pavement, concrete curb and gutter, storm sewer, permanent signing, pavement marking, street lighting, traffic control to convert the existing intersection into a single lane roundabout.

Project Schedule:

- Begin Construction 4/13/2026
- 80 Working Day Contract
- Complete Mid-August

Current Stage / Traffic Impacts:

- **Currently in stage 2 of the project. (May 4th Started)**
- EB traffic is travelling on new temporary pavement and WB traffic traveling on EB lanes through our project.
- This stage is expected to last about 8 weeks while we build the north half of the project.
- **OAK PARK ROAD IS CLOSED TO ALL TRAFFIC**

Work completed this week (week of 6/8/2026)

- Stage 2 Concrete Curb and Gutter completed
- Pavement grading and Prep underway

Work scheduled for the next week (week of 6/15/2026)

- Concrete Pavement

Please be alert when traveling through the construction corridor and thank you again for your patience throughout the construction season!



Contact information

Aaron Passow, KL Engineering.- Project Leader

Email: Aaron.Passow@klengineering.com

Project Website

[US 12/18 and County W/Oak Park Road intersection – Deerfield, Dane County](#)

