



State Project ID: 3080-01-78
USH 12
CTH W/Oak Park Intersection
Dane County

Update Date: 7/24/2026

Project Weekly Update (USH 12 Construction)

General Project Information: The USH 12 intersection reconstruction project shall consist of grading, base aggregate, culvert replacement, concrete pavement, asphalt pavement, concrete curb and gutter, storm sewer, permanent signing, pavement marking, street lighting, traffic control to convert the existing intersection into a single lane roundabout.

Project Schedule:

- Begin Construction 4/13/2026
- 80 Working Day Contract
- Complete Mid-August

Current Stage / Traffic Impacts:

- **Tuesday July 7th traffic switched into the stage 3 configuration.** All traffic is traveling on newly constructed lanes.
- **CTH W is CLOSED to thru traffic during Stage 3.**
- **OAK PARK ROAD will remain CLOSED to Traffic during Stage 3**
- **There is a signed detour to route traffic back to CTH W utilizing STH 73 heading south, then heading west on CTH B and then North on CTH W.**
- **See the last page of this Update for a map of the detour.**
- **A Speed Reduction through the project limits is in place. Speeds have been reduced to 45 MPH through the construction zone for stage 3.**

Work completed this week (week of 7/20/2026)

- Curb and Gutter on EB USH 12 and CTH W installed
- Eastbound USH 12 Lane poured from the west end of the project to the CTH W intersection.
- Southbound CTH W concrete pavement poured

Work scheduled for the next week (week of 7/27/2026)

- Concrete pavement continuing early next week.
- Installing Lighting Conduit and pouring light pole concrete bases.

Please be alert when traveling through the construction corridor and thank you again for your patience throughout the construction season!



Contact information

Aaron Passow, KL Engineering.- Project Leader

Email: Aaron.Passow@klengineering.com

Project Website

[**US 12/18 and County W/Oak Park Road intersection – Deerfield, Dane County**](#)

