



State Project ID: 3080-01-78
USH 12
CTH W/Oak Park Intersection
Dane County

Update Date: 7/31/2026

Project Weekly Update (USH 12 Construction)

General Project Information: The USH 12 intersection reconstruction project shall consist of grading, base aggregate, culvert replacement, concrete pavement, asphalt pavement, concrete curb and gutter, storm sewer, permanent signing, pavement marking, street lighting, traffic control to convert the existing intersection into a single lane roundabout.

Project Schedule:

- Begin Construction 4/13/2026
- 80 Working Day Contract
- Complete Mid-August

Current Stage / Traffic Impacts:

- **CTH W is CLOSED to thru traffic during Stage 3.**
- **OAK PARK ROAD will remain CLOSED to Traffic during Stage 3**
- There is a signed detour to route traffic back to CTH W utilizing STH 73 heading south, then heading west on CTH B and then North on CTH W.
- See the last page of this Update for a map of the detour.
- A Speed Reduction through the project limits is in place. Speeds have been reduced to 45 MPH through the construction zone for stage 3.
- **Stage 4 traffic switch is scheduled for 08/08/2026.**
- In stage 4, traffic will use the newly constructed lanes in both eastbound and westbound directions on USH 12. The roundabout will be functional, and Oak Park Road and CTH W will be open to traffic.
- During stage 4 the speed limit will continue to be reduced to 45 MPH through the work zone as we will have crews working in the median for the first week to finish up curb and gutter, median sidewalk, and the roundabout truck apron. The second week of stage 4 crews will be working on the WB USH 12 shoulder

Work completed this week (week of 7/27/2026)

- All concrete pavement poured and currently curing.
- Lighting bases and conduit installed

Work scheduled for the next week (week of 8/3/2026)

- Asphalt Pavement
- Shouldering
- Temporary Lighting
- Pavement Marking
- Traffic switch to Stage 4 08/08/2026



Please be alert when traveling through the construction corridor and thank you again for your patience throughout the construction season!

Contact information

Aaron Passow, KL Engineering.- Project Leader

Email: Aaron.Passow@klengineering.com

Project Website

[US 12/18 and County W/Oak Park Road intersection – Deerfield, Dane County](#)

