



Construction Update – July 20, 2021

Highway and project ID	US 14 Reconstruction (5310-02-76)
Project limits, location	Walter Road – County KP Mazomanie, Dane County
Project length	0.797 miles
Overall schedule	April 12, 2021 – Late September 2021
Project contact	Tadd Owens Consultant Project Leader DAAR Engineering tadd.owens@daarcorp.com (608) 617-5460

Note: Updates are shown in red below.

Project Description: Reconstructing US 14 through the Village of Mazomanie from Walter Road on the west end of town to County KP on the east end of town. The major operations include: Common excavation, base aggregate, asphaltic pavement, concrete curb & gutter, concrete sidewalk, storm sewer, street lighting, permanent traffic signals, pavement markings and signing.

Overall traffic impacts/holiday work restrictions: US 14 traffic will be maintained through the work zone for the rest of the project. USH 14 and CTH KP are both currently open to traffic and will be for the duration of the project. Flagging will occur with several of the operations but will be limited from 8 a.m. to 3 p.m.

The following holiday work restrictions are remaining in the contract. No work will occur during the following dates/times that will impede the free flow of traffic:

- From noon Friday, September 3, 2021 to 6:00 AM Tuesday, September 7, 2021 for Labor Day
- From 6:00 a.m. Thursday, September 9, 2021 to 6:00 a.m. Monday, September 13, 2021 for Community Festival

Work completed since last update: The contractors finished the work for the stage 4 pavement removals and grading (north side of the roadway) which includes the various intersections. They placed the 3" and 1-1/4" aggregate on the new grade. They finished the rest of the work for the new storm sewer system. The contractors set the string line for the curb & gutter on the north side of the roadway and placed the curb & gutter on the north side of the roadway. The contractors also worked on grading for the sidewalk on the north side of the road.

Anticipated work schedule for next week: The contractors will be working on the grading, aggregate placement and concrete placement for the sidewalk and the driveway aprons on the north side of the roadway this week. They will pour the sidewalk and the entrance aprons early next week as well as installing light bases and signs for the north side of the roadway.

Access for the south side of USH 14 continues to be via the new pavement on the south half of

the roadway and via sideroads on the north side of USH 14. There will be no travel on the old roadway on the north half of USH 14 for the rest of stage 4. There will be some disruption of the access to all of the sideroads north of USH 14 at various times as the final grading of the aggregate for these locations is occurring. There will also be short duration disruptions during the times of placing sidewalk and ramps at these locations as well.