Construction Update – June 23, 2021



Highway and project ID

US 14 Reconstruction (5310-02-76)

Project limits, location

Walter Road – County KP Mazomanie, Dane County

Project length

0.797 miles

Overall schedule

April 12, 2021 - Late September 2021

Project contact

Tadd Owens

Consultant Project Leader

DAAR Engineering

tadd.owens@daarcorp.com

(608) 617-5460

Note: Updates are shown in red below.

<u>Project Description</u>: Reconstructing US 14 through the Village of Mazomanie from Walter Road on the west end of town to County KP on the east end of town. The major operations include: Common excavation, base aggregate, asphaltic pavement, concrete curb & gutter, concrete sidewalk, storm sewer, street lighting, permanent traffic signals, pavement markings and signing.

Overall traffic impacts/holiday work restrictions: US 14 traffic will be maintained through the work zone for the majority of the project. The 3-week closure started on, June 9, 2021. A signed detour will be provided during this time. Local access will be maintained to all residents and businesses during this time. Flagging will occur with several of the operations but will be limited from 8 a.m. to 3 p.m.

The contractors plan to remove the detour for USH 14 and restore traffic before the morning commute next Tuesday, June 29, 2021. This would be one day ahead of schedule.

The following holiday work restrictions are included in the contract. No work will occur during the following dates/times that will impede the free flow of traffic:

- From noon Friday, July 2, 2021 to 6:00 AM Tuesday, July 6, 2021 for Independence Day
- From noon Friday, September 3, 2021 to 6:00 AM Tuesday, September 7, 2021 for Labor Day
- From 6:00 a.m. Thursday, September 9, 2021 to 6:00 a.m. Monday, September 13, 2021 for Community Festival

Work completed since last update: The contractors completed the work to finish the installation of the rest of the storm sewer that was available. The contractors completed the clearing and grubbing of the trees that needed to be removed. The contractors poured the concrete for the bridge approach slabs at the east end of the project and poured some of the curb & gutter for the very east end of the job. The contactors completed the rest of the grading for the south half of the roadway and finished placing the aggregate on the grade for the new roadway. The contractors shaped the aggregate for the paving. Lastly, the contractors worked on paving the south half of the roadway for the next stage of the project.

Anticipated work schedule for next week: The contractors will be working on all of the items that are necessary to open USH 14 up to traffic. They will be painting pavement markings and installing traffic control devices. The contractors will be shouldering the pavement. They will be installing beam guard off the east end of the river / RR structure at the east end of the project. They will also be working on completing the grading for the temporary ditches on the south side of the roadway. The contractors will also be working on completing the storm sewer installation on the north side of Brodhead Street.

They will also be working on removing some of the pavement and performing some of the grading on the north half of the roadway during this time as well. During the closure, access for local traffic and businesses will be maintained via the sideroads. The general theme will be to keep the adjoining sideroads are open when we close one for construction. There will be some disruption of the access to nearly all of the sideroads at various times as the construction activities proceed through the various intersections.