



# Construction Update – May 4, 2021

<b>Highway and project ID</b>	US 14 Reconstruction (5310-02-76)
<b>Project limits, location</b>	Walter Road – County KP Mazomanie, Dane County
<b>Project length</b>	0.797 miles
<b>Overall schedule</b>	April 12, 2021 – Late September 2021
<b>Project contact</b>	Tadd Owens Consultant Project Leader DAAR Engineering <a href="mailto:tadd.owens@daarcorp.com">tadd.owens@daarcorp.com</a> (608) 617-5460

**Note:** Updates are shown in red below.

**Project Description:** Reconstructing US 14 through the Village of Mazomanie from Walter Road on the west end of town to County KP on the east end of town. The major operations include: Common excavation, base aggregate, asphaltic pavement, concrete curb & gutter, concrete sidewalk, storm sewer, street lighting, permanent traffic signals, pavement markings and signing.

**Overall traffic impacts/holiday work restrictions:** US 14 traffic will be maintained through the work zone for the majority of the project. There is a 3-week closure is currently planned for the last 3 weeks in June to allow for the installation of new storm sewer on the east end of town. A signed detour will be provided during this time. Flagging will occur with several of the operations but will be limited from 8 a.m. to 3 p.m.

The following holiday work restrictions are included in the contract. No work will occur during the following dates/times that will impede the free flow of traffic:

- From noon Friday, May 28, 2021 to 6:00 AM Tuesday, June 1, 2021 for Memorial Day
- From noon Friday, July 2, 2021 to 6:00 AM Tuesday, July 6, 2021 for Independence Day
- From noon Friday, September 3, 2021 to 6:00 AM Tuesday, September 7, 2021 for Labor Day
- From 6:00 a.m. Thursday, September 9, 2021 to 6:00 a.m. Monday, September 13, 2021 for Community Festival

**Work completed since last update:** The contractors completed the Stage 2 grading and temporary paving for the widening needed to move to Stage 3A. The traffic control subcontractor also switched the live traffic from Stage 2 to Stage 3A where it will stay for the next several weeks.

**Anticipated work schedule for next week:** In the next week, the contractors will be working on removals and storm sewer installation for the beginning of Stage 3A on the project. The work zone traffic control will be fairly static for the next several weeks in the Stage 3A configuration with intermittent flagging between the hours of 8:00 a.m. to 3:00 p.m.