



# Construction Update – May 25, 2021

Highway and project ID	US 14 Reconstruction (5310-02-76)
Project limits, location	Walter Road – County KP Mazomanie, Dane County
Project length	0.797 miles
Overall schedule	April 12, 2021 – Late September 2021
Project contact	Tadd Owens Consultant Project Leader DAAR Engineering <a href="mailto:tadd.owens@daarcorp.com">tadd.owens@daarcorp.com</a> (608) 617-5460

**Note:** Updates are shown in red below.

**Project Description:** Reconstructing US 14 through the Village of Mazomanie from Walter Road on the west end of town to County KP on the east end of town. The major operations include: Common excavation, base aggregate, asphaltic pavement, concrete curb & gutter, concrete sidewalk, storm sewer, street lighting, permanent traffic signals, pavement markings and signing.

**Overall traffic impacts/holiday work restrictions:** US 14 traffic will be maintained through the work zone for the majority of the project. **There is a 3-week closure that is scheduled to start on June 9, 2021.** A signed detour will be provided during this time. **Local access will be maintained to all residents and businesses during this time.** Flagging will occur with several of the operations but will be limited from 8 a.m. to 3 p.m.

The following holiday work restrictions are included in the contract. No work will occur during the following dates/times that will impede the free flow of traffic:

- From noon Friday, May 28, 2021 to 6:00 AM Tuesday, June 1, 2021 for Memorial Day
- From noon Friday, July 2, 2021 to 6:00 AM Tuesday, July 6, 2021 for Independence Day
- From noon Friday, September 3, 2021 to 6:00 AM Tuesday, September 7, 2021 for Labor Day
- From 6:00 a.m. Thursday, September 9, 2021 to 6:00 a.m. Monday, September 13, 2021 for Community Festival

**Work completed since last update:** **The contractors have finished installing the storm sewer main and structures through the South Brodhead intersection up to Eldred Street. The contractors have performed the grading activities and placed aggregate on most of the grade for the new south half of the roadway from Reeve Road to Scott Street.**

**Anticipated work schedule for next week:** **The contractors will continue to work on the installation of the storm sewer main and structures from Eldred Street to mid-block of Eldred and Cramer. This work should be completed today. They will then work on installing storm sewer from east of Cramer Street back to the Cramer Street intersection. They will also continue to work on the grading and placement of aggregate for the new south half of the**

roadway from Scott Street headed east behind the storm sewer installation. This will include grading out the south portion of the sideroads as well. There will continue to be intermittent flagging between the hours of 8:00 a.m. to 3:00 p.m. associated with the work. Additionally, there will be some disruption of the access from the sideroads as the construction activities proceed through the various intersections.