



Construction Update – June 8, 2021

Highway and project ID	US 14 Reconstruction (5310-02-76)
Project limits, location	Walter Road – County KP Mazomanie, Dane County
Project length	0.797 miles
Overall schedule	April 12, 2021 – Late September 2021
Project contact	Tadd Owens Consultant Project Leader DAAR Engineering tadd.owens@daarcorp.com (608) 617-5460

Note: Updates are shown in red below.

Project Description: Reconstructing US 14 through the Village of Mazomanie from Walter Road on the west end of town to County KP on the east end of town. The major operations include: Common excavation, base aggregate, asphaltic pavement, concrete curb & gutter, concrete sidewalk, storm sewer, street lighting, permanent traffic signals, pavement markings and signing.

Overall traffic impacts/holiday work restrictions: US 14 traffic will be maintained through the work zone for the majority of the project. There is a 3-week closure **starting tomorrow**, June 9, 2021. **USH 14 will be closed to through traffic at approximately 6:00 a.m.** A signed detour will be provided during this time. Local access will be maintained to all residents and businesses during this time. Flagging will occur with several of the operations but will be limited from 8 a.m. to 3 p.m.

The following holiday work restrictions are included in the contract. No work will occur during the following dates/times that will impede the free flow of traffic:

- From noon Friday, July 2, 2021 to 6:00 AM Tuesday, July 6, 2021 for Independence Day
- From noon Friday, September 3, 2021 to 6:00 AM Tuesday, September 7, 2021 for Labor Day
- From 6:00 a.m. Thursday, September 9, 2021 to 6:00 a.m. Monday, September 13, 2021 for Community Festival

Work completed since last update: The contractors have finished installing all the storm sewer main and structures on the south side of the roadway that can be placed in this stage. They have also graded and placed aggregate on all the grade on the south side of the roadway that is available prior to the closure.

Anticipated work schedule for next week: The contractors will be working on several items of work during the closure. They will be removing trees on the east end of the project that could not be safely removed with traffic. They will be working on replacing the concrete approach slabs for the structure near CTH KP, they will be installing the rest of the deep storm sewer on the east end of the job that was not possible to place with traffic on the roadway as well as

working on the reconstruction of the CTH KP intersection. They will also be working on removing some of the pavement and performing some of the grading on the north half of the roadway during this time as well. Lastly, the contractors plan on reconstructing both sides of Brodhead Street during this time as well. During the closure, access for local traffic and businesses will be maintained via the sideroads. The general theme will be to keep the adjoining sideroads open when we close one for construction. There will be some disruption of the access to nearly all of the sideroads at various times as the construction activities proceed through the various intersections.