

State Project ID: 5845-16-77 US 51 Larson Beach Rd to Voges Rd Dane County

Project Weekly Update (US 51 Construction)

Update Date: September 12, 2025

General Project Information – The US 51 project includes replacing the existing concrete pavement on US 51 northbound and southbound between Larson Beach Road and Voges Road. Reconstructing the US 51 southbound bridge over Taylor Road, Lower Yahara River Trail and the Wisconsin and Southern Railroad. Constructing single lane roundabouts at the Siggelkow Road ramp terminals and the addition of auxiliary lanes to US 51 north of Siggelkow Road. The project includes removals, excavations, base aggregate, concrete pavement, HMA pavement, concrete curb and gutter, concrete sidewalk, bridge and retaining wall structures, storm sewer, MGS guardrail, temporary shoring, erosion control, traffic control, restoration, pavement marking, permanent signing and street lighting.

Project Schedule - Overall Completion Date: November 21, 2025

Current Stage / Traffic Impacts: Stage 3/Stage 2C - Work entails the construction of the US 51 northbound lanes and associated US 51 ramps at the Siggelkow Rd. interchange and the northern portion of Siggelkow Rd. (between Terminal Dr. and Paulson Rd./Triangle St.).

- US 51 traffic will remain in its current configuration (shifted to the new southbound lanes in a bi-directional traffic configuration) until approximately November 2025.
- The US 51 northbound exit and entrance ramp as well as the southbound entrance ramp at the Siggelkow Rd. interchange will remain closed to traffic.
- The US 51 southbound exit ramp at the Siggelkow Rd. interchange is open for southbound US 51 traffic that would like to travel east or west on Siggelkow Rd.; however, Siggelkow Rd. will remain closed to westbound through traffic (between Terminal Dr. and Paulson Rd./Triangle St.) until November 2025 (See Attachment A).
- Eastbound Siggelkow Rd. is open to through traffic. Westbound Siggelkow Rd. will remain closed to through traffic between Paulson Rd./Triangle St. and Terminal Dr. until approximately November 2025.
- Pedestrian routes on Siggelkow Rd. (between Terminal Dr. and Triangle St./Paulson Rd.) will utilize the sidewalks on the south side of Siggelkow Rd. (See Attachment A).

Upcoming Stage / Traffic Impacts: Stage 4 - Stage 4 is scheduled to begin in November 2025. Stage 4 entails work activities in the median that will include removal of temporary crossovers, curb and gutter, guardrail installation and final restoration.

- During Stage 4 all US 51 traffic will be shifted to their respective northbound and southbound lanes with daily single lane closures required in both directions to complete work in the US 51 median.
- All US 51 exit and entrance ramps at the Siggelkow Rd. interchange will reopen.
- The Siggelkow Rd. roundabouts at US 51 will be completed and Siggelkow Rd. open to all traffic between Terminal Dr. and Triangle St./Paulson Rd.



Work this week (week of 9/15/2025)

- Concrete pavement for the existing northbound lanes of US 51 will continue to be removed and stockpiled for recycling into roadway aggregates.
- Roadway excavation for the new northbound lanes of USH 51 will begin.
- Crews will remove the existing pavement and begin excavation for the next construction stage on Siggelkow Rd.
- Excavation and construction of the retaining walls on the north side of Siggelkow Rd. will continue.

Work scheduled for the next week (week of 9/22/2025)

- Concrete pavement for the existing northbound lanes of US 51 will continue to be removed and stockpiled for recycling into roadway aggregates.
- Roadway excavation for the new northbound lanes of USH 51 will continue.
- Crews will continue excavation for the next construction stage on Siggelkow Rd.
- Construction of the retaining walls on the north side of Siggelkow Rd. will continue.

Please be alert when traveling the US 51 corridor. Please also note that work is weather dependent and may be subject to change. Thank you in advance for your patience throughout the construction season.

Contact information

Kevin Drunasky, WisDOT - Project Manager Email: kevin.drunasky@dot.wi.gov

Dave Eisentraut, Strand Associates, Inc.- Project Leader Email: david.eisentraut@strand.com

If you would like to be added or removed from the weekly update distribution list, please email your name and email address to david.eisentraut@strand.com.



Project Website

https://projects.511wi.gov/us51-larsonvoges/



Temporary Shoring (Siggelkow Rd. Retaining Walls)



Stage 2C Construction Siggelkow Road

















