# WIS 15 Expansion Project (WIS 76 – New London)

Virtual Local Official Meeting

February 25, 2021



#### **Presentation Outline**

- Meeting Purpose
- WIS 15 Project Overview
- WIS 15 Schedule
- WIS 15 Traffic Impacts
- WIS 15 Local Construction Impacts
- WIS 15 Contacts
- Questions





# Meeting Purpose

- Provide update on WIS 15 status
- Review key improvements
- Review schedule & traffic impacts
- Provide transition to construction phase
- Listen to comments/answer questions



CTH M/Nash Street (looking south) WIS 15 | Outagamie County, Wisconsir




















# WIS 15 Project Overview



















#### WIS 15 Roundabouts

#### West Roundabout (WIS 15/County T)





East Roundabout (WIS 15/County JJ)



















## WIS 15 Proposed Access

- Median crossovers
  - East and west segments
    - At major businesses & roughly 2000 feet 1/2 mile spacing
    - Turn lanes prior to crossovers for safer U-turns
  - Hortonville bypass
    - Spaced further apart (generally > 1 mile)
    - No turn lanes prior to crossovers
- Greater access restrictions on bypass
  - No public road access with overpasses at CN Railroad, County M, Nash Street
  - County MM realigned to meet County M
  - Restricted driveway access

















### WIS 15 Schedule

#### WIS 15 Design Delivery Schedule Revised 10/15/2020

	Project ID	Description	PS&E Final	Program Let	Start	Finish	anana T	200222	T Salatana (	20010		-21227
	1146-75-71	Bypass (WCL RR/STA 275+00 - STA 427+00); Grading, Base, Structures only - no paving	1/4/2021	4/13/2021	6/1/2021	11/1/2022	CY 2019	CY 2020	CY 2021	CY 2022	CY 2023	CY 2024
	1146-75-72	East Segment (WCL RR - Lily of the Valley Drive); Grading, Base, Paving	2/1/2021	5/11/2021	4/1/2022	11/1/2023	evaluatic		<b>○</b> ▲			
Tied	1146-75-76*	Bypass (CountyT - WCL RR/STA 275+00; Grading, Base, Paving	8/1/2022	11/8/2022	4/1/2023	11/1/2023	ental Ree					
	1146-75-77 *	Bypass (WCL RR/STA 275+00 - County JJ); Paving only					nvironme (9			- A		
	1146-75-73	West Segment (US 45 - County T/ Givens Road); Grading, Base, Paving	8/1/2023	11/14/2023	3/15/2024	11/1/2024	ıı.	R/E and	Utilities timeframe		<b>O</b> - <b>A</b>	

<sup>\*</sup> These two IDs have been combined into a single let contract




















### WIS 15 Schedule


















# WIS 15 Traffic Impacts - Bypass

- ID 1146-75-71
  - Work begins June 2021 & complete in Fall 2022
  - Work on new location with little impact to WIS 15
  - Short-term closures of County M & Nash Street
  - 40-calendar day closure of County MM
- ID 1146-75-76/77
  - Work begins in early 2023 & has multiple stages
  - WIS 15 closed for several months near Givens Road - detour follows US 45 to US 10 to I-41
  - Opens in late 2023 in conjunction with east
  - Business, local resident, and emergency access is maintained




















# WIS 15 Traffic Impacts – East Segment

#### • ID 1146-75-72

- Work begins early 2022 & complete in Fall 2023
- Completed in multiple stages to keep WIS 15 open for majority of the contract
- WIS 15 closed for about 1 month in late 2022 for reconstruction of at-grade railroad crossing
- Detour follows County JJ to WIS 76
- Side roads closed periodically but consecutive side roads will not be closed at same time
- Opens in late 2023 in conjunction with bypass
- Business, local resident, and emergency access is maintained




















# WIS 15 Traffic Impacts – West Segment

- ID 1146-75-73
  - Work begins early 2024 & complete in late 2024
  - WIS 15 closed for entire project detour route follows County T to County TT to US 45
  - US 45 also closed for about 1 month for reconstruction of at-grade railroad crossing detour route follows business US 45 through **New London**
  - Business, local resident, and emergency access is maintained




















#### WIS 15 – Local Construction Impacts

- Local government construction issues
  - Borrow sites
  - Waste sites
  - Haul roads
- Maintenance & repair of haul roads
  - Contractor has authority to use local or county roads for hauling
  - WisDOT will video/review local or county roads with maintaining authority prior to hauling
  - Contractor is responsible to restore haul roads to condition that existed prior to project

















## WIS 15 – Project Contact Info

- Current design website <a href="https://wisconsindot.gov/Pages/projects/by-">https://wisconsindot.gov/Pages/projects/by-</a> region/ne/wis15/default.aspx
- Project transitioning to construction phase in Spring 2021
  - New 511 website <a href="https://projects.511wi.gov/wis15expand/">https://projects.511wi.gov/wis15expand/</a>
- Construction project manager Tim Rank (920)360-2579, tim.rank@dot.wi.gov
- Construction project supervisor Chuck Karow (920)492-5997, charles.karow.@dot.wi.gov
- Design project manager Bill Bertrand (920)360-3124, william.bertrand@dot.wi.gov
- Communications manager Melissa (Missy) Kok, (920)492-5743, melissa2.kok@dot.wi.gov













# Business Coordination We're In This Together!

- Visit <u>wisconsindot.gov/together</u>
  - Tips, tools and resources
  - New (2021) business coordination guide
- Project team is here to help
  - What information would help you...
    - Inform customers about the project?
    - Coordinate with suppliers?
    - Communicate with employees?




















# Questions?



