

June 3 - June 7, 2024

Integrity Grading & Excavating (IGE) continued excavation for the new slopes and roadway along each side of STH 19 from CTH K toward Whippoorwill Road. Grading work continued adjacent to Indian Lake; the new alignment of STH 19 has aggregates placed from CTH K to approximately 1000 feet west of the entrance to Indian Lake County Park.

IGE continued installing culvert pipes & storm sewer structures adjacent to Indian Lake County Park.

Larson Construction continued demolition of the existing bridge near the Town of Berry Town Hall, crews began driving piling for east abutment of the new structure.

Temporary erosion control devices were installed/upgraded after rain events earlier in the week

Utility relocation work continued from Whippoorwill Road toward USH 12

June 10- June 14, 2024

Demolition of the existing bridge near the Town of Berry Town Hall will continue. Crews will continue to drive piling for the new abutments.

Weather permitting, grading for the new STH 19 alignment will continue in the area of Matz Road, with aggregates being placed as the grading operation proceeds toward the east.

The STH 19 pedestrian underpass is scheduled to be installed west of the main entrance to Indian Lake County Park on Wednesday, June 12 and be completed by end of the workday on Friday, June 14. Access to the park will be open, but no vehicle traffic on STH 19 will be allowed through the location where the underpass is being installed and backfilled. IGE will be providing notification letters to affected property owners near the location where the pedestrian underpass work is occurring as well as notifying emergency services.

Temporary and permanent erosion control items will be installed as needed.