



Construction Update – July 17, 2024

Highway and project ID	STH 33 (5090-05-61,61,71 & 72)
Project limits, location	Reedsburg - Baraboo W Mulberry St to E V Limits C Baraboo, Eighth Street W City Limit to Lincoln Avenue
Project length	2.466 miles
Overall schedule	Sept 18, 2023 – Nov 15, 2024
Project contact	Tadd Owens Consultant Project Leader CORRE towens@correinc.com (608) 617-5460

Note: Updates are shown in red below.

Project Description: The work under this contract shall consist of grading, storm sewer, water main, base aggregates, HMA pavement, concrete curb and gutter, concrete sidewalk, MGS guardrail, traffic and pedestrian signals, standard lighting, erosion control, sign structure, pavement marking, permanent signing, traffic control, minor retaining walls and all incidental items necessary to complete the work as shown on the plans and included in the proposal and contract.

Overall traffic impacts/holiday work restrictions: STH 33 will be closed to through traffic. There is an official signed detour for the project that used IH 90/94 and USH 12. Emergency access will always be maintained through the work zone for the duration of the project. There are several provisions regarding the maintenance of local and pedestrian traffic through the construction zone during the duration of the project.

The following holiday and special event work restrictions are contained in the contract. No work will occur during the following dates/times that will impede the free flow of traffic:

- From noon Wednesday, July 3, 2024 to 6:00 AM Monday, July 8, 2024 for Independence Day;
- From noon Friday, August 30, 2024 to 6:00 AM Tuesday, September 3, 2024 for Labor Day;
- From noon Wednesday, November 27, 2024 to 6:00 AM Monday, December 2, 2024 for Thanksgiving Day;

Work completed since last update:

In the west segment, the contractors have been working on the installation of the new underground facilities (watermain and sanitary & storm sewer).

In the east segment (Baraboo), the contractors finished the work for the installation of the new storm sewer and built the new roadway.

Anticipated work schedule for next week:

In the west segment, the contractors will continue to work on the installation of the underground facilities (watermain and sanitary and storm sewer). This will include installing new water and sanitary laterals and removing the temporary water lines in some locations.

In the east segment, the contractors will be pouring the new curb and gutter, placing bases for light poles and working on backfilling the terrace with topsoil.

The two segments that will be under construction are: The west segment runs from a few hundred feet west of Draper Street to West Street. The east segment in Baraboo begins just west of Elizabeth Street and ends just west of Jefferson Street. The contractors will be working in both of these areas at the same time.

STH 33 is closed to through traffic in the work zones and will remain this way for most of the 2024 construction. There is a signed detour in place for the 2024 construction season.