



# Construction Update – June 26, 2024

<b>Highway and project ID</b>	STH 33 (5090-05-61,61,71 & 72)
<b>Project limits, location</b>	Reedsburg - Baraboo W Mulberry St to E V Limits C Baraboo, Eighth Street W City Limit to Lincoln Avenue
<b>Project length</b>	2.466 miles
<b>Overall schedule</b>	Sept 18, 2023 – Nov 15, 2024
<b>Project contact</b>	Tadd Owens Consultant Project Leader CORRE <a href="mailto:towens@correinc.com">towens@correinc.com</a> (608) 617-5460

**Note:** Updates are shown in red below.

**Project Description:** The work under this contract shall consist of grading, storm sewer, water main, base aggregates, HMA pavement, concrete curb and gutter, concrete sidewalk, MGS guardrail, traffic and pedestrian signals, standard lighting, erosion control, sign structure, pavement marking, permanent signing, traffic control, minor retaining walls and all incidental items necessary to complete the work as shown on the plans and included in the proposal and contract.

**Overall traffic impacts/holiday work restrictions:** STH 33 will be closed to through traffic. There is an official signed detour for the project that used IH 90/94 and USH 12. Emergency access will always be maintained through the work zone for the duration of the project. There are several provisions regarding the maintenance of local and pedestrian traffic through the construction zone during the duration of the project.

The following holiday and special event work restrictions are contained in the contract. No work will occur during the following dates/times that will impede the free flow of traffic:

- From noon Wednesday, July 3, 2024 to 6:00 AM Monday, July 8, 2024 for Independence Day;
- From noon Friday, August 30, 2024 to 6:00 AM Tuesday, September 3, 2024 for Labor Day;
- From noon Wednesday, November 27, 2024 to 6:00 AM Monday, December 2, 2024 for Thanksgiving Day;

## **Work completed since last update:**

In West Baraboo, the contractors finished painting the pavement markings and opened West Baraboo up to traffic. As soon as they did this, the contractors shut down the next segment of the project (this "new" west segment will become just the west segment) from Domino's to

West Street. The contractors worked on breaking pavement and removing the old concrete in this segment.

In the east segment (Baraboo), the contractors worked on the underground installation of sanitary sewer and water services. They also began the installation of the remainder of the storm sewer for this segment.

**Anticipated work schedule for next week:**

In the west segment, the contractors will be working on finishing the removals and will begin working on the installation of the underground utilities – specifically watermain. They will be hooking up residents to temp water prior to the work for the watermain.

In the east segment, the contractors will be working on any remaining underground work for the installation of the new storm sewer for this segment. They will also be working on grading the roadway.

Note that we fully opened West Baraboo from Mulberry Street to Hill Street last Friday. We also partially opened STH 33 from Hill Street to Domino's for local traffic that needs to access First Weber, Prevail Bank, Westwood Plaza, etc. Only traffic that needs to be between Hill Street and Domino's for access should be on STH 33 in this area. Also, from this point on, the "new" west segment will simply be referred to as the west segment.

The **two** segments that will be under construction are: The west segment runs **from a few hundred feet west of Draper Street to West Street**. The east segment in Baraboo begins just west of Elizabeth Street and ends just west of Jefferson Street. The contractors will be working in **both** of these areas at the same time.

STH 33 is closed to through traffic in the work zones and will remain this way for most of the 2024 construction. There is a signed detour in place for the 2024 construction season.