



# Construction Update – Oct 2, 2024

<b>Highway and project ID</b>	STH 33 (5090-05-61,61,71 & 72)
<b>Project limits, location</b>	Reedsburg - Baraboo W Mulberry St to E V Limits C Baraboo, Eighth Street W City Limit to Lincoln Avenue
<b>Project length</b>	2.466 miles
<b>Overall schedule</b>	Sept 18, 2023 – Nov 15, 2024
<b>Project contact</b>	Tadd Owens Consultant Project Leader CORRE <a href="mailto:towens@correinc.com">towens@correinc.com</a> (608) 617-5460

**Note:** Updates are shown in red below.

**Project Description:** The work under this contract shall consist of grading, storm sewer, water main, base aggregates, HMA pavement, concrete curb and gutter, concrete sidewalk, MGS guardrail, traffic and pedestrian signals, standard lighting, erosion control, sign structure, pavement marking, permanent signing, traffic control, minor retaining walls and all incidental items necessary to complete the work as shown on the plans and included in the proposal and contract.

**Overall traffic impacts/holiday work restrictions:** STH 33 will be closed to through traffic. There is an official signed detour for the project that used IH 90/94 and USH 12. Emergency access will always be maintained through the work zone for the duration of the project. There are several provisions regarding the maintenance of local and pedestrian traffic through the construction zone during the duration of the project.

The following holiday and special event work restrictions are contained in the contract. No work will occur during the following dates/times that will impede the free flow of traffic:

- From noon Wednesday, November 27, 2024 to 6:00 AM Monday, December 2, 2024 for Thanksgiving Day;

## **Work completed since last update:**

The contractors paved the roadway between Park Street and West Street. The contractors poured the concrete around the manholes in this stretch as well. The contractors returned to the site this week to work on finishing pouring concrete for the sidewalk and driveways between West Street and Oak Street. They also worked on placing topsoil in the terrace in this same stretch.

## **Anticipated work schedule for next week:**

The contractors will work on fine grading the gravel on the roadway and then paving the last stretch of the project between West Street and Oak Street. The contractors will work finishing the placement of the rest of the topsoil once the concrete is complete. The contractors will work on restoring the topsoil in the last stretch as well as installing the signs. The contractors will be working on finishing the work for the light poles and the traffic signals from Park Street to Oak Street

The last segment that is under construction runs from Park Street to just west of Oak Street

STH 33 is closed to through traffic in the work zones and will remain this way for most of the 2024 construction. There is a signed detour in place for the 2024 construction season.