



# Construction Update – Oct 23, 2024

<b>Highway and project ID</b>	STH 33 (5090-05-61,61,71 & 72)
<b>Project limits, location</b>	Reedsburg - Baraboo W Mulberry St to E V Limits C Baraboo, Eighth Street W City Limit to Lincoln Avenue
<b>Project length</b>	2.466 miles
<b>Overall schedule</b>	Sept 18, 2023 – Nov 15, 2024
<b>Project contact</b>	Tadd Owens Consultant Project Leader CORRE <a href="mailto:towens@correinc.com">towens@correinc.com</a> (608) 617-5460

**Note:** Updates are shown in red below.

**Project Description:** The work under this contract shall consist of grading, storm sewer, water main, base aggregates, HMA pavement, concrete curb and gutter, concrete sidewalk, MGS guardrail, traffic and pedestrian signals, standard lighting, erosion control, sign structure, pavement marking, permanent signing, traffic control, minor retaining walls and all incidental items necessary to complete the work as shown on the plans and included in the proposal and contract.

**Overall traffic impacts/holiday work restrictions:** STH 33 will be closed to through traffic. There is an official signed detour for the project that used IH 90/94 and USH 12. Emergency access will always be maintained through the work zone for the duration of the project. There are several provisions regarding the maintenance of local and pedestrian traffic through the construction zone during the duration of the project.

The following holiday and special event work restrictions are contained in the contract. No work will occur during the following dates/times that will impede the free flow of traffic:

- From noon Wednesday, November 27, 2024 to 6:00 AM Monday, December 2, 2024 for Thanksgiving Day;

## **Work completed since last update:**

The contractors poured the concrete around the manholes on the last stretch of the project (West St to Oak St). The contractors finished placing the last of the topsoil on the project and restored the topsoil. The contractor painted the last of the pavement markings on the project between Center Street and Oak Street. Lastly the contractors worked on sweeping the roadway and picking up any debris off the roadway.

## **Anticipated work schedule for next week:**

The contractors will replace a small portion of concrete sidewalk on the project. The contractors will remove the traffic control and open up the roadway to traffic. The roadway should be open at some point on Friday.

The last segment that is under construction runs from Park Street to just west of Oak Street

STH 33 is closed to through traffic in the work zones and will remain this way for most of the 2024 construction. There is a signed detour in place for the 2024 construction season.