

STH 35 Construction Project Details and Updates

***note: project staff will communicate directly with Crawford County Dispatch to keep all EMS services informed of the available access points for emergency calls.**

Work updates for the remainder of 2025 season:

The detour will be removed on October 24th, 2025. Please remember to look both ways again as you navigate through the limits of the project as STH 35 traffic will return to pre-construction levels.

Dependent on weather conditions, there may be some work operations that will continue after the detour is removed. All remaining work on this project will occur under lane closures with flagging operations for traffic control and safety. Some traffic control signs and devices may remain up after October 24th until all work crew are done with work for 2025.

Current Work operations occurring:

Guardrail installation

Asphalt paving

Pavement marking

Aggregate shoulders

Asphalt surface spray over aggregate shoulders

Future Work operations to occur in 2026:

The project is significantly ahead of schedule, but not all work will be able to be completed in 2025. There will be some work that is temperature sensitive that will be completed in the spring of 2026. All work that remains on this project in 2026 will occur under lane closures with flagging operations for traffic control and safety.

Continue to drive with caution throughout the entire construction project. Following the law is simple. Just remember: Orange cones – Put down the phones!

General Project Details:

Scope of Work.

The work under this contract shall consist of grading, asphaltic surface milling, HMA pavement, base aggregate dense, culvert pipes, storm sewer, concrete curb and gutter, concrete barrier, guardrail, erosion control, traffic control, pavement markings, rehabilitation of Structures B-12-41, B-12-42, B-12-43, B-12-45, C-12-27 and all incidental items necessary to complete the work as shown on the plans and included in the proposal and contract.

Traffic operations during 2025

Traffic will be detoured following the detour shown in the plans. Close STH 35 to through traffic between CTH N and Lynxville from approximately April 1, 2025, until no later than October 24, 2025. Post all detour signs and devices as shown on the plans utilizing STH 27 to STH 171. Cover all signs that are not appropriate for this detour route. Utilize the detour route for separate project 5790-01-80 while that project is under construction. Utilize flagging operations for Structures B-12-41, B-12-42, and B-12-43 while installing riprap, for work on B-12-45 surface repairs, and for work on box culvert C-12-27. For C-12-27, repair the joint without traffic over the top of the box culvert on the east side lane. Also flag traffic for concrete barrier repair. Reopen STH 35 in the project area per the Prosecution and Progress provisions.

Traffic operations during 2026

There will be no detour allowed in 2026. Traffic will remain on STH 35. Perform the work using daytime lane closures with flagging operations for the entire project duration in 2026.

Questions and Concerns can be directed to

Brad Banfield, P.E. | M.ASCE

President



1019 River Street Ste 5 | Belleville, WI 53508-9178
1212 Locust Street | Dubuque, IA 52001 Phone: 563.556.4389
bebanfield@buesing.com
Cell: 563.451.5548