

Construction Update: September 3, 2026

All road closures and work operations are weather dependent and subject to change.

WIS 67 is closed from the Waukesha County line to County MM to thru traffic. Posted detour via WIS 16, WIS 26 and WIS 60 is in place. Local traffic is encouraged to reduce speeds and use caution within the work zone.

- Crews performed the following work:
 - Completed culvert replacements and restoration
 - Installed curb and gutter, sidewalk and pedestrian ramps in Old Ashippun and Ashippun. Temporary pedestrian accommodations are in place.
 - Started mainline milling and paving on the south and north ends of the project
 - Install temporary pavement markings after paving
- Upcoming work (weather permitting):
 - Continue milling and paving the lower lift of HMA and start the upper lift of HMA project wide
 - Install temporary pavement markings after paving
 - Start placing the new gravel shoulder on finished sections of roadway
 - Restore along sidewalks and patch asphalt in front of curb and gutter
 - Install new beam guard on both sides of Davy Creek
 - Install new permanent pavement markings