



Construction Update – June 25, 2026

Highway and project ID	STH 78 (5590-05-71)
Project limits, location	Argyle- Mount Horeb Lien Court to North Junction CTH H
Project length	7.46 miles
Overall schedule	March 2, 2026 – Sept.4, 2026
Project contact	Joseph Gruenhagen Consultant Project Leader CORRE jgruenhagen@correinc.com (715) 305-1184

Note: Updates are shown in red below.

Project Description: The work under this contract shall consist of asphaltic milling, excavation common, HMA pavement, concrete curb and gutter, curb amp improvements, sidewalk, storm sewer,, traffic control, pavement marking, Guardrail Replacements and all incidental items necessary to complete the work as shown on the plans and included in the proposal and contract.

Overall traffic impacts/holiday work restrictions: STH 78 will be closed to through traffic during the reconstruct portion of the work There is an official signed detour for the project that used STH 78, STH 81 and STH 11, STH 69 and STH 39. Emergency access will always be maintained through the work zone for the duration of the project. There are several provisions regarding the maintenance of local and pedestrian traffic through the construction zone during the duration of the project.

The following holiday and special event work restrictions are contained in the contract. No work will occur during the following dates/times that will impede the free flow of traffic:

- From noon Friday, May 22, 2026 to 6:00 AM Tuesday, May 26, 2026 for Memorial Day
- From noon Friday, July 3, 2026 to 6:00 AM Monday, July 6, 2026 for Independence Day
- From noon Friday, September 4, 2026 to 6:00 a.m. Tuesday, September 8, 2026 for Labor Day

The contractor has included completing the segment of STH 78 that goes to Mount Horeb north from STH 39 with the segment that has an interim completion date of July 10th.

Work completed since last update: Last week the contractor completed all lower lifts of Asphalt for the entire project.

Anticipated work schedule for next week: For the remainder of the week and next week the contractor will be working in the surface layer of Asphalt, placing new shoulder gravel and removing and replacing beam guard