



2 Week Look Ahead

Work will continue for stage 1 from highway 71 to the high school by Crandon Street. All the road is now stripped of pavement and will be gravel for the time being. The sewer crew is working their way south of the Baraboo river bridge towards Highway 71. When they are to that point they will move to the north side of the bridge and continue to replace storm sewer heading to the north. We will maintain access to your homes but when work is going on directly in front of your property, vehicles will have to be parked elsewhere. If you have access to WIS 80, access will be restored once work is past your driveway. All driveways should be opened by the end of the day. The east side sidewalk will not be removed until the west side sidewalk is done for pedestrian access. We are also constructing the stage 2 widening from Cedar St. to Liberty St. Both lanes of traffic will be left open during this process. Once we are done with the widening of stage 2, we will move to the stage 3 widening from North Limits Rd (CTH PP) to Kimball Ave. Both lanes of traffic will remain open during this work as well. If you are disabled or have other health issues, please feel free to get a hold of me. My information is listed below, and the crew onsite will work with you to figure out a solution. Thank you for your cooperation.



Trae Ness

608.387.0621 Cell

tpn@gerkeexcavating.com