



# Wisconsin Department of Transportation

111 Interstate Blvd., Edgerton WI 53534-9399 (608) 884-1234 FAX (608) 884-1220 [www.dot.wisconsin.gov](http://www.dot.wisconsin.gov)



## US 51 Construction Time Table

Let (Contractor bid opening) 2/10/15

Start construction by low-bid Contractor 4/1/15

Detailed construction sequencing to be provided by Contractor in Spring 2015

South to North

### Asphaltic patching south of Edgerton (7 miles)

Single lane closures during day

Open to two-way traffic at end of working day

Expected to take 10-12 weeks...could start 4/1/15 and must be complete by 9/25/15

### Rural intersection improvements (Kidder Rd, County M East, County M West)

Staged construction shifted to one side

Single lane closure at end of widening for mill/overlay

Expected to take 2-4 weeks per intersection...could start 4/1/15 and must be complete by 9/25/15

### Rock River Bridge polymer overly

Single lane closure with temporary traffic signal

Expected to last a maximum of two weeks (one week per direction)...could start 4/1/15 and must be complete by 9/25/15

### Concrete pavement repair (Edgerton south end to County F)

Single lane closures during day (7 AM to 8 PM, super high early strength concrete, 6-hour cure)

Open to two-way traffic at end of working day

Expected to take 4 weeks...could start 4/1/15 and must be complete by 9/25/15

### County F intersection improvement

Staged construction shifted to one side

Expected to take 2-4 weeks...could start 4/1/15 and must be complete by 9/25/15

### WSOR crossing and spur

Add gates/lights to WSOR crossing prior to 4/1/15 under separate project

US 51 closed in both directions for maximum 5 calendar days to replace concrete panels

Signed detour route is I-39/90 from US 14 to WIS 73

Closure cannot start prior to 9/8/15

### WIS 59 signal improvements (add pre-emption with railroad, replace 2 signals in southeast quadrant, add 2 ITS cameras)

Traffic reduced to one lane in each direction (for pole relocation, sidewalk replacement, and microwave vehicle detection)

Control changed to all-way stop during work (2-3 weeks) ...could start 4/1/15 and must be complete by 9/25/15

### Concrete pavement repair (County F to Edgerton north end)

Reduced to single lane in each direction (7 AM to 7 PM, super high early strength concrete, 8-hour cure overnight)

Expected to take 4 weeks...could start 4/1/15 and must be complete by 9/25/15

### Emergency Vehicle Flashing Beacon at Edgerton Fire Station

Short term outside lane closures 7 AM to 8 PM

Expected to take 2-3 weeks...could start 4/1/15 and must be complete by 9/25/15

### Concrete pavement replacement (500' at Edgerton north end)

Staged construction shifted to one side with 1 lane open in each direction (high early strength concrete, 3-day cure)

Single lane closures during paving

Expected to take 3-4 weeks...open to 4 lanes 5/21/15

### Mill and overlay, shoulder widening, asphaltic patching (north of Edgerton to Albion Road)

Asphaltic patching with single lane closures during day

Open to two-way traffic at end of working day

Mill & overlay cannot start until after 5/21/15 (concrete pavement replacement open)

Expected to take 4-6 weeks...complete by 7/15/15 (prior to separate Albion Rd stage 1 traffic switch)

Sept. 24, 2014