



Wisconsin Department of Transportation

111 Interstate Blvd., Edgerton WI 53534-9399 (608) 884-1234 FAX (608) 884-1220 www.dot.wisconsin.gov



WIS 59 Interchange Construction Time Table

Let (Contractor bid opening) 8/11/15

Start construction by low-bid Contractor 9/22/15

Detailed construction sequencing to be provided by Contractor in Fall 2015

I-39/90 Mainline (2 miles – Knutson Road to Dane County Line) & Side Roads

I-39/90 single lane closures at night

I-39/90 open to two lanes in each direction at peak times

2015

All I-39/90 traffic on existing lanes

Northbound I-39/90 traffic staged through workzone

Begin new easterly northbound Rock River bridge

Begin Kenlyn Lane and N South Eastman Road construction

Begin WIS 59 new bridge pier construction

Begin I-39/90 northbound temporary widening in median

2016

Northbound I-39/90 traffic staged through workzone

Continue east half of new northbound Rock River bridge

Complete Kenlyn Lane and N South Eastman Road

Remove Goede Road bridge after Kenlyn Lane open to traffic

WIS 59 staged through workzone half at a time

WIS 59 single lane closures

Staged interchange ramp construction with short-term closures

Detour northbound off-ramp and southbound on-ramp 5/2/16 to 5/26/16

Detour northbound off-ramp and northbound on-ramp 9/19/16 to 10/16/16

WIS 59 and diamond interchange complete and open to traffic in Fall

2017

Northbound I-39/90 traffic staged through workzone

Complete west half of new northbound Rock River bridge

Bi-directional traffic on I-39/90 new northbound lanes (east side) through Winter 2017/2018

Begin new southbound Rock River bridge late in year

2018

Bi-directional traffic on I-39/90 new northbound lanes (east side)

Complete new southbound Rock River bridge

Complete southbound I-39/90

Staged interchange ramp construction with short-term closure

Detour southbound off-ramp and southbound on-ramp 9/5/18 to 10/3/18

I-39/90 complete and open to traffic