

**State Project ID: 1206-06-79**  
**US 12, Dane County**  
**Whitney Way to I-39/90**  
**Madison**

Update Date: **July 16, 2021**

## **Project Weekly Update** **(Madison Beltline Construction)**

### **General Project Information –**

WisDOT is making the following improvements on the Madison Beltline (US 12) between the Whitney Way exit and I-39/90 interchange.

- Resurface to address deteriorating pavement;
- Improve existing drainage deficiencies;
- Replace the existing median barrier wall; and
- Upgrade the Beltline median shoulders to be used part-time as travel lanes.

### **Project Schedule:**

- Overall Completion Date: December 2021

### **Traffic Impacts:**

- Nighttime single and double lane closures will be occurring from approximately Agriculture Drive to Fish Hatchery Road for the EB and WB Beltline from 6:30 PM to 6:00 AM. Daytime shoulder closures will also be taking place for the EB and WB Beltline between Agricultural Drive to Fish Hatchery Road.
- Various ramp closures from Seminole Highway to Stoughton Road will also be taking place throughout any given night.
- EB and WB Beltline long term HMA paving operations will continue for the remainder of the construction season.
- The westbound US 12/18 (Beltline) and westbound US 12/18 to southbound I-39/90 ramp will be closed and detoured nightly from the I-39/90 interchange to US 51/Stoughton Road in Madison. The I-39/90 northbound ramp to westbound US 12/18 (Beltline) will also be closed during the overnight hours. The closures will occur nightly during the following timeframes:
  - 6 p.m. to 6 a.m. Sunday night (July 18)
  - 6:30 p.m. to 6 a.m. Monday through Wednesday nights (July 19-21)

Motorists must use alternate routes, such as the signed detour route of I-39/90 northbound to WIS 30 (Exit 138 B) and southbound on US 51/Stoughton Road.

The I-39/90 southbound ramp to the westbound Beltline will remain open, but motorists should be alert for crews and equipment near the travel lanes.

Please refer to the following website link for anticipated specific closure locations (<https://projects.511wi.gov/flexlane/closures/>). Please note that work is weather dependent and may be subject to change.

**Work this week (week of 7/18/21)**

- Crews will continue survey and layout operations throughout the project.
- Crews will continue storm sewer installations from Park Street to Seminole Highway.
- Crews will continue finish grading operations for concrete base from the Park Street to Seminole Highway.
- Crews will continue placing concrete base in the median from the Yahara River bridge to Park Street.
- Crews will continue barrier wall footing and barrier wall placement from the Yahara River bridge to Park Street.
- Crews will continue HMA paving operations westbound from the east project limits to the Yahara River bridge.
- Crews will continue electrical installations throughout the project.
- Crews will continue concrete base patching operations.



**Work scheduled for the next week (week of 7/25/2021)**

- Crews will continue survey and layout operations.
- Crews will continue electrical installations throughout the project.
- Crews will continue storm sewer installation operations from Park Street to the west project limits.
- Crews will continue finish grading operations for concrete base from Park Street to Seminole Highway.
- Crews will continue placing concrete base from the Yahara River bridge to Park Street.

- Crews will continue barrier wall footing and barrier wall placement from the Yahara River bridge to Park Street.
- Crews will continue placement of barrier wall transitions at sign structures from the Yahara River bridge to Park Street.
- Crews will continue electrical installations throughout the project.
- Crews will continue HMA paving operations from the east project limits to the Yahara River bridge.

### **Contact information**

Trenton Diehl, Strand Associates, Inc.- Project Leader

Email: [trenton.diehl@strand.com](mailto:trenton.diehl@strand.com)

If you would like to be added to the weekly update distribution list, please email your name and email address to [trenton.diehl@strand.com](mailto:trenton.diehl@strand.com). Thank you for your patience and understanding throughout this construction season.

### **Project Website**

<https://projects.511wi.gov/flexlane/>



Concrete barrier wall placement near South Towne Drive.