

State Project ID: 1206-06-79
US 12, Dane County
Whitney Way to I-39/90
Madison

Update Date: **July 23, 2021**

Project Weekly Update **(Madison Beltline Construction)**

General Project Information –

WisDOT is making the following improvements on the Madison Beltline (US 12) between the Whitney Way exit and I-39/90 interchange.

- Resurface to address deteriorating pavement;
- Improve existing drainage deficiencies;
- Replace the existing median barrier wall; and
- Upgrade the Beltline median shoulders to be used part-time as travel lanes.

Project Schedule:

- Overall Completion Date: December 2021

Traffic Impacts:

- Nighttime single and double lane closures will be occurring from approximately Agriculture Drive to Fish Hatchery Road for the EB and WB Beltline from 6:30 PM to 6:00 AM. Daytime shoulder closures will also be taking place for the EB and WB Beltline between Agricultural Drive to Fish Hatchery Road.
- Various ramp closures from Seminole Highway to Stoughton Road will also be taking place throughout any given night.
- EB and WB Beltline long term HMA paving operations will continue for the remainder of the construction season.
- The EB USH 12 to SB I-39 ramp will be closed nightly for HMA paving operations anticipated for the following nights.
 - July 23: 8pm to 9am
 - July 27 – July 29: 7pm to 6:30am
- **Long Term Ramp Closure:** The Fish Hatchery Rd onramp to the EB Beltline will be closed starting Tuesday night, July 27. The Fish Hatchery Rd onramp to the EB Beltline is anticipated to be closed for approximately 7 days for reconstructing the ramp pavement.

Please refer to the following website link for anticipated specific closure locations (<https://projects.511wi.gov/flexlane/closures/>). Please note that work is weather dependent and may be subject to change.

Work this week (week of 7/26/21)

- Crews will continue survey and layout operations throughout the project.
- Crews will continue finish grading operations for concrete base from the Park Street to Seminole Highway.
- Crews will continue placing concrete base in the median from the South Towne Drive to Park Street.
- Crews will continue barrier wall footing and barrier wall placement from the South Towne Drive to Park Street.

- Crews will continue placement of barrier wall transitions at sign structures from South Towne Drive to Park Street.
- Crews completed WB HMA paving operations from the I-39 interchange to the Yahara River bridge. Crews will continue EB HMA paving operations from the Yahara River bridge to the east project limits.
- Crews will continue electrical installations throughout the project.
- Crews will continue concrete base patching operations from Fish Hatchery Road to the Yahara River bridge.
- Crews will begin the Fish Hatchery Rd onramp to the EB Beltline pavement reconstruction.



Work scheduled for the next week (week of 8/02/2021)

- Crews will continue survey and layout operations.
- Crews will continue electrical installations throughout the project.
- Crews will continue finish grading operations for concrete base from Park Street to Seminole Highway.
- Crews will continue placing concrete base from the John Nolan Drive to Park Street.
- Crews will continue barrier wall footing and barrier wall placement from John Nolan Drive to Park Street.
- Crews will continue placement of barrier wall transitions at sign structures from John Nolan Drive to Park Street.
- Crews will complete EB HMA paving operations from the Yahara River bridge to the I-39 interchange. Crews will continue WB HMA paving operations from the Yahara River bridge to John Nolan Drive.

Contact information

Trenton Diehl, Strand Associates, Inc. - Project Leader

Email: trenton.diehl@strand.com

If you would like to be added to the weekly update distribution list, please email your name and email address to trenton.diehl@strand.com. Thank you for your patience and understanding throughout this construction season.

Project Website

<https://projects.511wi.gov/flexlane/>



WB HMA paving operations complete from I-39 to the Yahara River bridge.