

State Project ID: 1206-06-79
US 12, Dane County
Whitney Way to I-39/90
Madison

Update Date: **July 30, 2021**

Project Weekly Update **(Madison Beltline Construction)**

General Project Information –

WisDOT is making the following improvements on the Madison Beltline (US 12) between the Whitney Way exit and I-39/90 interchange.

- Resurface to address deteriorating pavement;
- Improve existing drainage deficiencies;
- Replace the existing median barrier wall; and
- Upgrade the Beltline median shoulders to be used part-time as travel lanes.

Project Schedule:

- Overall Completion Date: December 2021

Traffic Impacts:

- Nighttime single and double lane closures will be occurring from approximately Agriculture Drive to Fish Hatchery Road for the EB and WB Beltline from 6:30 PM to 6:00 AM. Daytime shoulder closures will also be taking place for the EB and WB Beltline between Agricultural Drive to Fish Hatchery Road.
- Various ramp closures from Seminole Highway to Stoughton Road will also be taking place throughout any given night.
- EB and WB Beltline long term HMA paving operations will continue for the remainder of the construction season.
- The EB USH 12 to SB I-39 ramp will be closed nightly for HMA paving operations anticipated for the following nights.
 - July 30, 2021: 8pm to 9am
- **Long Term Ramp Closure:** The Fish Hatchery Rd onramp to the EB Beltline continues to remain closed. The Fish Hatchery Rd onramp to the EB Beltline is anticipated to re-open to traffic on August 4, 2021.

Please refer to the following website link for anticipated specific closure locations (<https://projects.511wi.gov/flexlane/closures/>). Please note that work is weather dependent and may be subject to change.

Work this week (week of 8/02/21)

- Crews will continue survey and layout operations throughout the project.
- Crews will continue median finish grading operations for concrete base from the Park Street to Seminole Highway.
- Crews will continue placing concrete base in the median from John Nolan Drive to Park Street.
- Crews will continue barrier wall footing from Park Street to Fish Hatchery Road.
- Crews will continue barrier wall placement from John Nolan Drive to Park Street.
- Crews will continue placement of barrier wall transitions at sign structures from South Towne Drive to Park Street.

- Crews anticipate completing EB HMA paving operations from the Yahara River bridge to the east project limits the night of August 2, 2021. Crews then anticipate placing HMA pavement on the outside EB and WB shoulders from the Yahara River to Fish Hatchery Road.
- Crews will continue electrical installations throughout the project.
- Crews will continue concrete base patching operations from Fish Hatchery Road to the Yahara River bridge.
- Crews will complete the Fish Hatchery Rd onramp to the EB Beltline pavement reconstruction.



Fish Hatchery Road on ramp to the EB Beltline grading operations.



Fish Hatchery Road on ramp to the EB Beltline geogrid and aggregate placement.

Work scheduled for the next week (week of 8/09/2021)

- Crews will continue survey and layout operations.
- Crews will continue electrical installations throughout the project.
- Crews will continue finish grading operations for concrete base from Park Street to Seminole Highway.
- Crews will continue placing concrete base from John Nolan Drive to Park Street.
- Crews will continue barrier wall footing from Park Street to Fish Hatchery Road.
- Crews will continue barrier wall placement from John Nolan Drive to Park Street.
- Crews will continue placement of barrier wall transitions at sign structures from John Nolan Drive to Park Street.

Contact information

Trenton Diehl, Strand Associates, Inc. - Project Leader

Email: trenton.diehl@strand.com

If you would like to be added to the weekly update distribution list, please email your name and email address to trenton.diehl@strand.com. Thank you for your patience and understanding throughout this construction season.

Project Website

<https://projects.511wi.gov/flexlane/>

