



US 18/151 (Town Hall Road to Fitchrona Road)

Weekly Construction Update: 4/17 – 4/23

WORK ONGOING & RECENTLY COMPLETED:

- Removal and asphalt paving of the westbound outside shoulders
- Removal of the eastbound outside shoulders. Paving is ongoing and will be completed early next week.
- Traffic switch for WB traffic from an outside lane closure to an inside lane closure

UPCOMING WORK:

- Removal and paving of the median shoulders
- Concrete base patching and approach slab replacements for the median lanes

TRAFFIC & ACCESS IMPACTS:

- The WB inside lane will remain closed for the week
- The EB outside lane closure will be switched to an inside closure on Thursday, 4/20
- Please see page 2 for the anticipated lane closure schedule
- No ramp closures are scheduled for the week
- Access to all driveways and side roads will be maintained at all times



Photo above: Crews paving the WB outside shoulder just west of CTH G/ Dairy Ridge Road

For more information, contact:

Dustin Hunt
US 18/151 Project Engineer
(608) 286-9226 | dhunt@HNTB.com

Cody Kammerzelt
US 18/151 WisDOT Project Manager
(608) 219-1331 | Cody.Kammerzelt@dot.wi.gov





US 18/151 (Town Hall Road to Fitchrona Road)

Anticipated Lane Closure Schedule



EB US 18/151

WB US 18/151



Mon, 4/17





Tue, 4/18





Wed, 4/19





Thu, 4/20





Fri, 4/21



Sat, 4/22



Sun, 4/23



Note: these lane closures are weather dependent and subject to change.