

September 16- September 21, 2024

Integrity Grading & Excavating (IGE) continued excavation work for STH 19 west of Old Settlers Road, crews began rock excavation near the intersection of CTH F. Grading crews also continued ditch grading and shoulder widening along STH 19 to STH 78.

IGE continued to place base aggregates and shape the aggregates to the final slopes needed to begin asphalt paving from CTH K to USH 12. IGE will have a small crew on site on Saturday, September 21, to place topsoil east of Marxville

Payne & Dolan milled the existing asphalt pavement from USH 12 to CTH F

IGE continued pipe installation west of Old Settlers Road, proceeding toward CTH F.

Parisi Construction poured curb and gutter in Marxville as well as CTH KP South and a few other isolated locations along STH 19.

West-Land Restoration installed permanent erosion control items at various locations west of Marxville toward CTH F

September 23 - September 27, 2024

IGE will continue rock excavation work near the CTH F intersection with STH 19. STH 19 will be closed to through traffic from CTH F to Beuthin Road from Tuesday, September 24, to Saturday, September 28, to allow grading and rock excavation work to proceed. IGE has notified emergency services, the bus company, post offices, and affected property owners of the upcoming closure. Please direct any questions regarding the upcoming closure to Michael Kellar at Integrity Grading, his email is attached above, and his phone number is 814-528-4423.

Payne & Dolan is scheduled to begin asphalt paving next week. Weather permitting, crews will pave a small test section on Tuesday, September 24 and will begin paving STH 19 mainline on Thursday, September 26. Paving the mainline is scheduled to begin at USH 12 and proceed toward Marxville.

Temporary and permanent erosion control items will be installed as needed.