

November 11- November 15, 2024

Integrity Grading & Excavating (IGE) completed final shoulder grading & placement of driveway aggregates.

IGE began cleanup operations throughout the project limits.

Century Traffic installed final pavement marking throughout the project limits.

West-Land Restoration continued installation of permanent traffic control signs and permanent erosion control items at various locations throughout the project limits. Guard rail installation was completed

November 18 - November 20, 2024

IGE will have a small crew on site to perform final cleanup work and remove all temporary mailboxes.

West-Land Restoration will finish installing traffic signs, any remaining permanent erosion control items will be installed as needed.

Traffic control detour signs and barricades will be removed from the project by the end of the week.

No additional updates will follow.