



# Construction Update – March 30, 2026

<b>Highway and project ID</b>	STH 78 (5590-05-71)
<b>Project limits, location</b>	Argyle- Mount Horeb Lien Court to North Junction CTH H
<b>Project length</b>	7.46 miles
<b>Overall schedule</b>	March 2, 2026 – Sept.4, 2026
<b>Project contact</b>	Joseph Gruenhagen Consultant Project Leader CORRE <a href="mailto:jgruenhagen@correinc.com">jgruenhagen@correinc.com</a> (715) 305-1184

**Note:** Updates are shown in red below.

**Project Description:** The work under this contract shall consist of asphaltic milling, excavation common, HMA pavement, concrete curb and gutter, curb amp improvements, sidewalk, storm sewer,, traffic control, pavement marking, Guardrail Replacements and all incidental items necessary to complete the work as shown on the plans and included in the proposal and contract.

**Overall traffic impacts/holiday work restrictions:** STH 78 will be closed to through traffic during the reconstruct portion of the work There is an official signed detour for the project that used STH 78, STH 81 and STH 11, STH 69 and STH 39. Emergency access will always be maintained through the work zone for the duration of the project. There are several provisions regarding the maintenance of local and pedestrian traffic through the construction zone during the duration of the project.

The following holiday and special event work restrictions are contained in the contract. No work will occur during the following dates/times that will impede the free flow of traffic:

- From noon Friday, May 22, 2026 to 6:00 AM Tuesday, May 26, 2026 for Memorial Day
- From noon Friday, July 3, 2026 to 6:00 AM Monday, July 6, 2026 for Independence Day
- From noon Friday, September 4, 2026 to 6:00 a.m. Tuesday, September 8, 2026 for Labor Day

**Work completed since last update:** The storm sewer has been completed on School Street. The contractor has started to cut the road to subgrade starting near Blake Street working toward Cross Street.. Then building back up with select crush and 1 ¼" Base Aggregate Dense. Started the drain tile

**Anticipated work schedule for next week:** The contractor will continue to cut to subgrade the

building back. Middle of the week they should be starting storms sewer at the intersection of Mill Street and Main.

STH 78 is closed to through traffic in the work zones and will remain this way until July 10<sup>th</sup> 2026. From July 10<sup>th</sup> until September 4<sup>th</sup> there will be lane closures under flagging. There is a signed detour in place during all construction.