



Project Update

Watertown Plank Road Bridges Over Underwood Creek

June 1, 2018



The Wisconsin Department of Transportation (WisDOT) Southeast Region continues progress on rehabilitation of the bridges on Watertown Plank Rd. over Underwood Creek.

May Progress

Contractors completed the new bridge deck for the westbound bridge in Mid May.

Scheduled Work – Construction Impacts

Contractors will complete forming and placement of reinforcement for sidewalk and parapets for the westbound bridge in early June. Following sidewalk and parapet placement, bridge contractor will begin Stripping formwork from the underside of the new bridge deck. Pavement, curb and gutter, sidewalk, concrete barrier, and guard rail for the east and west approaches to the westbound bridge will begin in early/mid June. Bridge painting contractor will begin preparation and painting operations on the westbound superstructure in late June.

The Oak Leaf Trail will continue to be closed and detoured during overhead operations. Trail closures are posted on Milwaukee County Parks website.

Traffic Control

Current traffic control, with westbound traffic crossed to the eastbound roadway, will remain in place through most of summer, anticipating stage change in late July to complete bridge painting for the eastbound bridge.