



**Division of Transportation  
System Development**  
Southeast Regional Office  
141 N.W. Barstow Street  
P.O. Box 798  
Waukesha, WI 53187-0798

**Scott Walker, Governor  
Dave Ross, Secretary**  
Internet: [wisconsindot.gov](http://wisconsindot.gov)

Telephone: (262) 548-5903  
Facsimile (FAX): (262) 548-5662  
E-Mail: [ser.dtsd@dot.wi.gov](mailto:ser.dtsd@dot.wi.gov)

## **Project Update WIS 190 - Capitol Drive County F to Brookfield Rd. August 7th, 2018**



The Wisconsin Department of Transportation (WisDOT) Southeast Region continues progress on rehabilitation of pavement and bridges on west Capitol Drive.

### July Progress

Department contractors completed all Stage 2 concrete pavement/base repairs (outside driving lanes), construction of widened right turn lanes at intersections and commercial driveways, and began paving of lower layers of asphalt pavement. Springdale Rd. was closed on July 23rd to complete grading for widening, installation of driveway culverts, and paving of lower layers of asphalt and reopened on Friday August 3rd. Contractors began Stage 2 work for bridge overlays at the Fox River and the east-bound bridge over Duplainville Rd.

Electrical contractor continued installation of new underground conduits and installation of signal bases for new signals at both Springdale and Barker Road.

### Scheduled Work—Construction Impacts

Department contractor closed Barker Rd. on Monday (August 6th) for a two week period to facilitate widening, storm sewer, traffic signal work and asphalt paving. Bridge overlays will be completed at the Fox River and the eastbound bridge over Duplainville in mid August. Contractors will complete paving of all lower layers of asphalt pavement, bridge approach grading and continue to prosecute remaining work for sheet pile retention at bridge wing walls at Fox River, installation of new guard rail and end treatments at all bridges, and landscaping/restoration.

### Traffic Impacts/Stage Changes

- **Access to/from Barker Rd. at Capitol Drive will remain closed until August 20th.**
- **In mid August, at the westbound approach to Springdale Rd. to the west limits, traffic currently in the median traffic lane will be shifted to the outside travel lane to complete remaining pavement repairs and asphalt paving of median lanes.**
- **Department anticipates completion of Stage 2 work to a condition to open all through lanes to traffic during peak hours prior to Labor Day.**
- **Single lane closures during off peak travel hours and during overnight hours will be utilized through mid September to complete upper layers of asphalt paving, pavement marking, traffic signal installations, and any remaining landscaping.**