



**Division of Transportation
System Development**
Southeast Regional Office
141 N.W. Barstow Street
P.O. Box 798
Waukesha, WI 53187-0798

**Scott Walker, Governor
Dave Ross, Secretary**
Internet: wisconsindot.gov

Telephone: (262) 548-5903
Facsimile (FAX): (262) 548-5662
E-Mail: ser.dtsd@dot.wi.gov

Project Update WIS 190 - Capitol Drive County F to Brookfield Rd. May 23, 2018



Overview

The Wisconsin Department of Transportation (WisDOT) Southeast Region began work to rehabilitate the 2.5 miles of pavement and bridges on west Capitol Drive (WIS 190) from just east of County F to Brookfield Rd. in late April. The \$6.8M project will remove and replace the existing asphalt pavement, upgrade the intersections of Springdale and Barker Road with additional turning lanes and new signal equipment, increase turn lane lengths at intersection of Richland Parkway, and place bridge deck overlays at bridges over the Fox River and the eastbound bridge over Duplainville Rd.

Schedule

Preliminary Staging—Late April Through May

Springdale Rd. turn lane improvements, Temporary Traffic Signals, Traffic Control

STAGE 1—June to Mid-July

Pavement Rehabilitation of median driving lanes, median improvements, and bridge work

STAGE 2—Mid-July to September

Pavement Rehabilitation of outside driving Lanes and bridge work, Intersections of Barker and Springdale Rd.

STAGE 3—September to mid October

Asphalt surfacing, Pavement Marking, Traffic Signals, Restoration

May Progress

Department contractors completed initial phase of left turn lane construction at the westbound approach to Springdale Road and have established temporary traffic signal control at both the Springdale and Barker Road intersections.

Scheduled Work—Construction Impacts

Beginning Tuesday, May 29, department contractors will begin Stage 1 construction. Traffic will reduced to a single lane and moved to the outside shoulder in both the eastbound and westbound directions to begin pavement and bridge work on median travel lanes and continue intersection improvements. Asphalt pavement along the median through traffic lane and
(Cont.)



Scheduled Work—Construction Impacts (Cont)

at median openings will be removed through milling, and underlying concrete pavement will be repaired. Vertical differences in pavement elevation will be either ramped through either use of temporary asphalt or milling of pavement. Median openings at Gateway Rd., Culvers/7-Eleven/Adventure Rock, Toyota of Brookfield/Gumina (east), and Mitchell Park Drive, and Richland Parkway will be alternately closed for short durations for pavement removal and resurfacing operations.

Bridge contractors will begin bridge deck overlay operations at the eastbound bridge over Duplainville Rd. and the bridges over the Fox River.

Traffic Impacts

- Eastbound Capitol Drive will be reduced to a single lane from Wethersfield Rd. to just west of Barker Rd..
 - In mid June, the eastbound single lane closure will be extended from Barker Rd to the east project limit
- Westbound Capitol Drive will be reduced to a single lane from Richland Parkway to just east of Springdale Rd..
 - Beginning in late June, the westbound single lane closures will be extended from Springdale Rd. to the west project limit.

If you received this update in hard copy and would like to receive future project updates, please forward email contact information to Ryan Schnurer, Project Engineer.

Project Contacts:

Ryan Schnurer, P.E.
Project Engineer
ryan.schnurer@dot.wi.gov
414-303-0029

Kurt Flierl, P.E.
Project Manager
kurt.flierl@dot.wi.gov
414-750-3085

Adrian Lopez, P.E.
Construction Supervisor
Adrian.lopez@dot.wi.gov
414-750-1562