

Bi-Weekly Construction Update: Oct. 21st to Nov. 4th

All lane restrictions and work operations are weather dependent and subject to change.

Two lanes remain open to traffic on US 12/18 (in each direction) during daytime and nighttime hours:

County AB/US 12/18 Interchange

- Crews are performing the following work:
 - Grading ramp B & placing embankment for County AB roundabouts.
 - Finished the clay liner in pond A and topsoil along perimeter
 - Continue to install sanitary sewer, water main and storm sewer on Millpond Road and along the outside shoulder of eastbound US 12/18
 - Placed base aggregate dense on Millpond Road
 - Continue to excavate Pond B
 - Installed curb and gutter on Millpond Road and permanent asphalt pavement, and pavement markings
 - Switched to stage 1C on Millpond Road - 11/1/22
 - Utilities continue relocations in the County AB area
- Upcoming work:
 - Continue installing sanitary sewer and water main along EB US 12/18 outside shoulder
 - Finish installing curb and gutter, lighting conduit and bases, asphalt pavement and pavement markings on Millpond Road from Long Drive west by mid-November
 - Continue grading Ramp B and embankment for County AB roundabouts
 - Finish topsoil areas with seed, fertilizer and erosion mat
 - Continue to excavate Pond B
 - Utilities continue relocations in the County AB area
- Scheduled lane/ramp closures and flagging
 - Intermittent flagging operations with one lane available on Millpond Road
 - Long-term shoulder closure on eastbound US 12/18 from Millpond Road to County AB until 11/18/2022 at noon.