Construction Update – May 11, 2021

Highway and project ID	US 14 Reconstruction (5310-02-76)
Project limits, location	Walter Road – County KP Mazomanie, Dane County
Project length	0.797 miles
Overall schedule	April 12, 2021 – Late September 2021
Project contact	Tadd Owens Consultant Project Leader DAAR Engineering tadd.owens@daarcorp.com (608) 617-5460

Note: Updates are shown in red below.

Project Description: Reconstructing US 14 through the Village of Mazomanie from Walter Road on the west end of town to County KP on the east end of town. The major operations include: Common excavation, base aggregate, asphaltic pavement, concrete curb & gutter, concrete sidewalk, storm sewer, street lighting, permanent traffic signals, pavement markings and signing.

Overall traffic impacts/holiday work restrictions: US 14 traffic will be maintained through the work zone for the majority of the project. There is a 3-week closure is currently planned for the last 3 weeks in June to allow for the installation of new storm sewer on the east end of town. A signed detour will be provided during this time. Flagging will occur with several of the operations but will be limited from 8 a.m. to 3 p.m.

The following holiday work restrictions are included in the contract. No work will occur during the following dates/times that will impede the free flow of traffic:

- From noon Friday, May 28, 2021 to 6:00 AM Tuesday, June 1, 2021 for Memorial Day
- From noon Friday, July 2, 2021 to 6:00 AM Tuesday, July 6, 2021 for Independence Day
- From noon Friday, September 3, 2021 to 6:00 AM Tuesday, September 7, 2021 for Labor Day
- From 6:00 a.m. Thursday, September 9, 2021 to 6:00 a.m. Monday, September 13, 2021 for Community Festival

Work completed since last update: The contractors have been installing the storm sewer main and structures on the south side of USH 14 from Scott Street the mid-block of Crocker Street and Reeve Road. They also removed pavement off the south half of the roadway from Walter Road to Reeve Road.

Anticipated work schedule for next week: The contractors will finish the installation of the storm sewer main and structures headed west from Scott Street to Reeve Road this week. They will then drop back to Scott Street and work on installing the storm sewer main and structures headed to the east. They will also continue to work on pavement removals on the south side of the road from Scott Street to CTH KP. Next week the contractors will also be

working on grading out the south half of the new roadway on the west end of the project. The work zone traffic control will continue to be fairly static for the next several weeks in the Stage 3A configuration with intermittent flagging between the hours of 8:00 a.m. to 3:00 p.m.